

| <i>W B S</i> | <i>Activity ID</i> | <i>Discription</i> | <i>crews</i> | <i>Duration</i> |
|--|--------------------|--------------------------------------|--------------|-----------------|
| Site preparation | <i>S.P 10</i> | Surveying work & detrmining property | 1 | 1 |
| | | | | |
| | <i>S.P 20</i> | site preparing | 4 | 12 |
| | | | | |
| Earth work | <i>F.O 10</i> | Foundation excavation | 3 | 13 |
| | | | | |
| Foundation | <i>F.O 20</i> | Formworks | 4 | 13 |
| | | | | |
| | <i>F.O 30</i> | Pouring | 4 | 10 |
| | | | | |
| | <i>F.O 40</i> | Dismantling | 4 | 6 |
| | | | | |
| | <i>F.O 50</i> | Form works | 3 | 13 |
| | | | | |
| | <i>F.O 60</i> | Steel fixing | 3 | 13 |
| | | | | |
| | <i>F.O 70</i> | Pouring | 4 | 14 |
| | | | | |
| | <i>F.O 80</i> | Dismantling | 3 | 6 |
| | | | | |
| | <i>F.O 90</i> | Insulation | 2 | 6 |
| | | | | |
| Earth work | <i>F.O 100</i> | Back filling | 2 | 11 |
| | | | | |
| | <i>F.O 110</i> | Compaction | 2 | 7 |
| | | | | |
| Super structure zone 1 1st floor column | <i>B.A 10</i> | Form works | 2 | 3 |
| | | | | |
| | <i>B.A 20</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.A 30</i> | Completing form works | 2 | 1 |
| | | | | |
| | <i>B.A 40</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.A 50</i> | Dismantling | 2 | 2 |
| | | | | |
| Super structure zone 1 1st floor slab | <i>B.A 60</i> | Formworks | 1 | 7 |
| | | | | |
| | <i>B.A 70</i> | Steel fixing | 2 | 5 |
| | | | | |
| | <i>B.A 80</i> | Pouring | 1 | 2 |
| | | | | |
| | <i>B.A 90</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 1 2nd floor column | <i>B.A 100</i> | Form works | 2 | 3 |
| | | | | |
| | <i>B.A 110</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.A 120</i> | Completing form works | 2 | 1 |
| | | | | |

| | | | | |
|--|----------------|-----------------------|---|---|
| | <i>B.A 130</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.A 140</i> | Dismantling | 2 | 2 |
| | | | | |
| Super structure zone 1 2nd floor slab | <i>B.A 150</i> | Formworks | 1 | 7 |
| | | | | |
| | <i>B.A 160</i> | Steel fixing | 2 | 5 |
| | | | | |
| | <i>B.A 170</i> | Pouring | 1 | 2 |
| | | | | |
| | <i>B.A 180</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 1 3rd floor column | <i>B.A 190</i> | Form works | 2 | 3 |
| | | | | |
| | <i>B.A 200</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.A 210</i> | Completing form works | 2 | 1 |
| | | | | |
| | <i>B.A 220</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.A 230</i> | Dismantling | 2 | 2 |
| | | | | |
| Super structure zone 1 3rd floor slab | <i>B.A 240</i> | Formworks | 1 | 7 |
| | | | | |
| | <i>B.A 250</i> | Steel fixing | 2 | 5 |
| | | | | |
| | <i>B.A 260</i> | Pouring | 1 | 2 |
| | | | | |
| | <i>B.A 270</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 1st floor column | <i>B.B 10</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 20</i> | Steel fixing | 3 | 5 |
| | | | | |
| | <i>B.B 30</i> | Completing form works | 3 | 2 |
| | | | | |
| | <i>B.B 40</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 50</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 1st floor slab | <i>B.B 60</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 70</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 80</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 90</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 2nd floor column | <i>B.B 100</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 110</i> | Steel fixing | 3 | 5 |
| | | | | |

| | | | | |
|--|-----------------------|-----------------------|---|---|
| | <i>B.B 120</i> | Completing form works | 3 | 2 |
| | | | | |
| | | | | |
| | <i>B.B 130</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 140</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 2nd floor slab | <i>B.B 150</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 160</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 170</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 180</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 3rd floor column | <i>B.B 190</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 200</i> | Steel fixing | 3 | 5 |
| | | | | |
| | <i>B.B 210</i> | Completing form works | 3 | 2 |
| | | | | |
| | <i>B.B 220</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 230</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 3rd floor slab | <i>B.B 240</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 250</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 260</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 270</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 4th floor column | <i>B.B 280</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 290</i> | Steel fixing | 3 | 5 |
| | | | | |
| | <i>B.B 300</i> | Completing form works | 3 | 2 |
| | | | | |
| | <i>B.B 310</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 320</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 4th floor slab | <i>B.B 330</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 340</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 350</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 360</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 5th floor column | <i>B.B 370</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 380</i> | Steel fixing | 3 | 5 |

| | | | | |
|--|----------------|-----------------------|---|---|
| | | | | |
| | <i>B.B 390</i> | Completing form works | 3 | 2 |
| | | | | |
| | | | | |
| | <i>B.B 400</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 410</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 5th floor slab | <i>B.B 420</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 430</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 440</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 450</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 6th floor column | <i>B.B 460</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 470</i> | Steel fixing | 3 | 5 |
| | | | | |
| | <i>B.B 480</i> | Completing form works | 3 | 2 |
| | | | | |
| | <i>B.B 490</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 500</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 6th floor slab | <i>B.B 510</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 520</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 530</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 540</i> | Dismantling | 1 | 3 |
| | | | | |
| Super structure zone 2 7th floor column | <i>B.B 550</i> | Form works | 3 | 5 |
| | | | | |
| | <i>B.B 560</i> | Steel fixing | 3 | 5 |
| | | | | |
| | <i>B.B 570</i> | Completing form works | 3 | 2 |
| | | | | |
| | <i>B.B 580</i> | Pouring | 2 | 4 |
| | | | | |
| | <i>B.B 590</i> | Dismantling | 3 | 2 |
| | | | | |
| Super structure zone 2 7th floor slab | <i>B.B 600</i> | Formworks | 1 | 5 |
| | | | | |
| | <i>B.B 610</i> | Steel fixing | 2 | 3 |
| | | | | |
| | <i>B.B 620</i> | Pouring | 2 | 2 |
| | | | | |
| | <i>B.B 630</i> | Dismantling | 1 | 3 |
| | | | | |
| super structure zone 2 roof | <i>B.B 640</i> | Form works | 2 | 2 |

| | | | | |
|---|----------------|------------------------------|---|---|
| zone 2 roof column | | | | |
| | <i>B.B 650</i> | Steel fixing | 2 | 2 |
| | | | | |
| | <i>B.B 660</i> | Completing form works | 2 | 1 |
| | | | | |
| | <i>B.B 670</i> | Pouring | 1 | 2 |
| | | | | |
| | <i>B.B 680</i> | Dismantling | 2 | 1 |
| | | | | |
| super structure zone 2 roof slab | B.B 690 | Formworks | 1 | 2 |
| | | | | |
| | B.B 700 | Steel fixing | 1 | 3 |
| | | | | |
| | B.B 710 | Pouring | 1 | 1 |
| | | | | |
| | B.B 720 | Dismantling | 1 | 1 |
| | | | | |
| Super structure zone 3 1st floor column | <i>B.C 10</i> | <i>Form works</i> | 2 | 3 |
| | | | | |
| | <i>B.C 20</i> | <i>Steel fixing</i> | 2 | 3 |
| | | | | |
| | <i>B.C 30</i> | <i>Completing form works</i> | 2 | 1 |
| | | | | |
| | <i>B.C 40</i> | <i>Pouring</i> | 2 | 2 |
| | | | | |
| | <i>B.C 50</i> | <i>Dismantling</i> | 2 | 2 |
| | | | | |
| Super structure zone 3 1st floor slab | <i>B.C 60</i> | <i>Form works</i> | 1 | 7 |
| | | | | |
| | <i>B.C 70</i> | <i>Steel fixing</i> | 2 | 5 |
| | | | | |
| | <i>B.C 80</i> | <i>Pouring</i> | 1 | 2 |
| | | | | |
| | <i>B.C 90</i> | <i>Dismantling</i> | 1 | 3 |
| | | | | |
| Super structure zone 3 2nd floor column | <i>B.C 100</i> | <i>Form works</i> | 2 | 3 |
| | | | | |
| | <i>B.C 110</i> | <i>Steel fixing</i> | 2 | 3 |
| | | | | |
| | <i>B.C 120</i> | <i>Completing form works</i> | 2 | 1 |
| | | | | |
| | <i>B.C 130</i> | <i>Pouring</i> | 2 | 2 |
| | | | | |
| | <i>B.C 140</i> | <i>Dismantling</i> | 2 | 2 |
| | | | | |
| Super structure zone 3 2nd floor slab | <i>B.C 150</i> | <i>Form works</i> | 1 | 7 |
| | | | | |
| | <i>B.C 160</i> | <i>Steel fixing</i> | 2 | 5 |
| | | | | |
| | <i>B.C 170</i> | <i>Pouring</i> | 1 | 2 |
| | | | | |
| | <i>B.C 180</i> | <i>Dismantling</i> | 1 | 3 |
| | | | | |

[illegible]

